CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/CEMENT/2012-13

Date: 21.03.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. N. Naveen Rao**, Contractor, Bangalore.
NAME OF THE WORK	:	Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE/VSD/PR/460/2012-13 Dated: 18.03.2013
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	125 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	480 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.50 %	-

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & Certified by me

Sadhu
AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,
ಬೆಂಗಳೂರು-97

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

BSCIC ISO 9001 REGISTERED JAS-ANZ

Job No.: CTCE/BBMP/W.No.10/NNR/SAND/2012-13 : 21.03.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. N. Naveen Rao,** Contractor, Bangalore.

Name of Work : Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/460/2012-13 Dated: 18.03.2013

Date of Testing : 21.03.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	96	4.80	4.80	95.2	90-100
2.36	230	11.50	16.30	83.7	75-100
1.18	507	25.35	41.65	58.4	55-90
600 Micron	431	21.55	63.20	36.8	35-59
300 Micron	485	24.25	87.45	12.6	8-30
150 Micron	202	10.10	97.55	2.4	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

Verified & Certified by me

AE-10

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

Zeedhan
AE

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/AGG/2012-13 : 21.03.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. N. Naveen Rao,** Contractor, Bangalore.

Name of Work : Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/460/2012-13 Dated: 18.03.2013

Date of Testing : 21.03.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **26100**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	1015	3.89	3.89	96.11	95-100
20	15630	59.89	63.77	36.23	30-70
10	6525	25.00	88.77	11.23	10-35
4.75	2590	9.92	98.70	1.30	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

Verified & Certified by me

Jadhav
AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ. ಬೆಂಗಳೂರು-97

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

BSCIC ISO 9001 REGISTERED JAS-ANZ

Job No.: CTCE/BBMP/W.No.10/NNR /STEEL/2012-13 23.03.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. N. Naveen Rao**, Contractor, Bangalore.
Name of the work	:	Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	:	AEE/VSD/PR/460/2012-13 Dated: 18.03.2013
Date of Test	:	23.03.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
2	10	0.62	513	551	13.20	O.K	O.K
3	12	0.89	515	555	13.65	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & Certified by me

AE-10
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

AE

M/s. Civil-tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/CUBE/2012-13

27.04.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. N. Naveen Rao,** Contractor, Bangalore.
Name of the work	: Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/VSD/PR/460/2012-13 Dated: 18.03.2013
Sample ID	: RCC Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.03.2013	27.04.2013	8.147	518.3	23.04
2	30.03.2013	27.04.2013	8.236	526.8	23.41
3	30.03.2013	27.04.2013	8.348	537.4	23.88

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & certified by me

Jadhav
AE

AE-10
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/CUBE/2012-13 29.04.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. N. Naveen Rao,** Contractor, Bangalore.
Name of the work	: Construction of RCC Drain, Covering Slab and Improvements to Roads at Blue Field Garden 3rd Cross Roads in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/VSD/PR/460/2012-13 Dated: 18.03.2013
Sample ID	: RCC Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	01.04.2013	29.04.2013	8.254	520.4	23.13
2	01.04.2013	29.04.2013	8.367	531.9	23.64
3	01.04.2013	29.04.2013	8.416	538.6	23.94

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & Certified by me

AE/JD

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ಪಾಲಯ

Zeeshan
AE

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079